



**Foothill Gold Line**

**Board of Directors Meeting**

**July 22, 2020**

**12:00 PM**

## Agenda Item 7c

# Monthly Project Status Update as of June 2020

Action:

Chris Burner, Chief Project and Planning Officer to provide the report.



# Glendora to Montclair – Progress to date

- Began full closure at Gladstone Street for utility relocation and construction of grade crossing
- Issued Notice of Preparation for SEIR
- Held scoping meeting for SEIR
- Authority contractor completed demolition of small building on Palomares Av. Site to be used for power substation
- Gas company began relocation work at Barranca Av.



# Glendora to Montclair – Progress to date

- Received comments on the Preliminary Parking Management Plan from three of four Pomona Segment cities
- Authority staff working with project stakeholders (e.g., cities, Metro, SCRRA) to keep project moving forward
- Authority and City staff continued to hold coordination meetings to discuss the project
- CPUC has approved 48 of 49 initial grade crossings submitted
- CPUC continued review final grade crossing application
- Authority staff managing project from home and performing field inspection when necessary



# Glendora to Montclair – Progress to date

- Design-builder began mobilization of construction field office and laydown area
- Design-builder performing video inspection of storm and sanitary pipelines
- Geotechnical borings and survey work continue
- Initial potholing completed and additional potholing is done as needed
- Design-builder continues to hold design task force meetings
- Design packages continue to be submitted and reviewed
- Project management submittals continue to be submitted and reviewed



# Glendora to Montclair – Upcoming Activities

## Next 6 to 12 Months:

- Receive approval of remaining CPUC applications
- Closeout pole line elimination (PLE) project contract
- Complete design
- Approve contractor project management plans
- Complete survey, geotechnical borings, utility potholing, clearing and grubbing
- Finalize preliminary Parking Management Plan for each of the four Pomona segment cities
- Begin construction of Route 66 bridge and Glendora station



## Agenda Item 7c

## Monthly Project Status Update as of June 2020

Action:

That Board receive and file the Monthly Project Status Update as of June 2020.

## Questions or Comments

